

SECOND AVENUE SUBWAY PROJECT

Community Board Eight
Second Avenue Subway Task Force
June 17th, 2008

Proposed Revisions to Track Alignment



BACKGROUND

Station Designs in Final Design Phase

- 86th Street 2 track station cavern (one platform)
- 72nd Street 3 track station cavern (two platforms)

Decision made to change alignment


- Lower station track levels
- Reduce number of tracks and platforms at 72nd Street
- Reduce construction cost and risk

New proposal for Station Designs (June 08)

- 86th Street 2 track station cavern (one platform)
- 72nd Street 2 track station cavern (one platform)




THREE TRACK TO TWO TRACK



Three Track alignment plan



THREE TRACK TO TWO TRACK




Two Track alignment plan




THREE TRACK TO TWO TRACK

2nd Ave









BENEFITS/IMPACTS

Benefits

- Reduction in construction cost
- Reduction in excavated material and truck trips
- Reduction in temporary deep subsurface easements in 72nd Street area

Impacts

 New deep subsurface easements required in 63rd Street area



NEXT STEPS

Environmental review

 Review design opportunities created by narrower cavern at 72nd Street

 Commence Real Estate Acquisition process for modified subsurface easements

Maintenance and Protection of Traffic (MPT)




96TH STREET STATION






96TH STREET STATION





96TH STREET STATION





SCOPE OF WORK

- Utility Relocation between 95th Street and 99th Street
- Slurry Walls & Decking between 95th street and 99th Street
- Excavation between 95th Street and 99th Street
- SOE Walls and Excavation for Entrances & Ancillaries
- Construction of 96th Street Station Base Slab from 92nd Street to 99th Street




MPT PLAN DEVELOPMENT

CRITICAL ISSUES DURING MPT PLAN DEVELOPMENT

- Interface with Ongoing TBM Launch Box Contract 26002
- Construction staging is developed to maintain two block buffer
- Maintain Access to Metropolitan Hospital
- Temporary closure of Side Streets to Build Walls for Entrances and Ancillaries
- Maintenance of Left turn operation at 96th /97th Street
- Maintain 5 lanes of traffic on 96th St. when work is being done at 97th St.
- Maintain 3 lanes of traffic on 97th St. when work is being done at 96th St.
- Maintain 4 lanes of traffic on Second Avenue
- Maintain 7' sidewalks




MPT PLAN





MPT PLAN


West Side Slurry Wall Installation, Decking & Excavation





MPT PLAN

East Side Slurry Wall Installation, Decking & Excavation






MITIGATIONS


- Additional Variable Message Signs
- Additional CCTVs
- Additional Traffic Agents
- Signal Timing Modifications at 2nd Avenue /96th St., Third Avenue / 96th St., First Avenue/ 97th St., 2nd Avenue/ 97th St.
- Extend right turn restriction time period at First Avenue onto 96th St.
 EB to start at 1pm to 7pm from current 4pm to 7pm
- Improvements in traffic operations at 96th St. and 97th St near FDR Drive
- Monitoring of construction zones via NYCDOT TMC at Long Island City

69th STREET & 72nd STREET SHAFTS

69th Street Work Shaft



72nd Street Work Shaft



69th & 72nd Street Construction Shafts

Shafts will be used by Contractors to excavate the station cavern & muck removal








SIDEWALK ENCROACHMENTS


- Vaults, Cellar doors, Utility vaults, etc
- Sidewalk Cafes
- Canopies and Awnings
- Sidewalk retail areas
- Public telephones, Bike racks etc
- Steps, Ramps, Oil fill valves







"Gas Trench" + splice boxes





Excavation for Gas Trench

View of March 2008





Install Sheeting for Gas Trench

View of April 2008





Install Gas Pipe in Trench

View of May 2008






30" Gas Main Inside 42" Carrier Pipe






Place Splice Boxes For Deck Beams & Backfill





"Sewer Trench" + other utilities





Installed Mini Piles at 92nd to 93rd Str.





Construction of Drilled Shafts- 93rd to 95th Str.





Pour Concrete for Drilled Shafts






Construct Sewer in Trench





Secant Wall at selected location











Location for Secant walls



























Location for Slurry walls










Slurry Wall Excavation in Steps




Stage1



6/18/2008

Slurry Walls Reinforcement Steel Installation






Stage2

Slurry Walls Pour Concrete

Stage3


Concreting





Stage3 6/18/2008

Slurry Plant Setup at 96th Street Yard





Setup Slurry Wall Plant- 96th Street Yard






Setup Slurry Wall Plant- 96th Street Yard





Slurry Wall - Guide Wall Installation





6/18/2008 Page 30

Slurry Wall Machine During Wall Excavation





6/18/2008 Page 31

Reinforcing Steel Cage Lifting





T-Panel / Corner Panel Rebar Cage Installation







Crane Safety and Inspections

All the cranes used on this project would go through the following inspection and Safety steps:

- NY City Building Department Crane and Derricks (CD) Inspection and Certifications Prior to Arrival on Site.
- NY City DOT Permits.
- NY State Licensed Professional Engineer Conducts Stability, Rigging, and Load Analysis
- All Cranes will be Operated ONLY by NYC Licensed Operators with type A Crane Operator's License.
- All Cranes will be Operated by Union Operators with 4 Years of Training Program.
- Daily Operators check of all crane systems and components.
- MTA Overall Oversight



Excavation Between Slurry Walls Under Deck Panels



